

## Western Everglades Restoration Project – Project Delivery Team Meeting

**PDT Meeting Agenda**  
**Call in # (877) 873-8017**  
**Access Code: 6992320 #**  
**Security Code: 1234**  
**WEB Address: <https://usace.webex.com/meet/zulamet.z.vega-liriano>**

**September 21, 2020**  
**9:00-11:00 am**

**\*\*\*\*\*Please keep phones on mute unless you are talking\*\*\*\*\***

---

1. Roll Call	Steve Baisden, USACE	0900
2. Overview – Project Status and Schedule	Steve Baisden, USACE	0910
3. Alternative Hr Modeling Results		
a. Modeling Assumptions Overview	Larry Brion, SFWMD	0920
b. Modeling Results Discussion	Karin Smith, SFWMD	0940
4. Sub-team Updates		
a. Plan Formulation	Zulamet Vega-Liriano, USACE	1000
b. Real Estate	Don Nelson, USACE	1010
c. EN/Modeling	Joel Gaillard, USACE	1020
d. Environmental	Melissa Nasuti, USACE	1030
5. Stakeholder Comments		1040
6. Public Comment		1050
7. Adjourn		1100

### Coordination & Upcoming Meetings

1. Review of Action Items Identified Today
2. Next PDT Meeting: October-November 2020

### **Project Schedule (pending Waiver request approval)**

Assurance Modeling	Started	30 July (A)
SFWMD Topographic Survey Field Work	Started	31 August (A)
Prelim Real Estate Analysis	Started	30 September
Habitat Unit Calculations	Started	30 September
SFWMD Topographic Survey Report	Started	5 October
Hydraulic Modeling	Started	16 October
CE/ICA	Started	16 October
EN Conceptual Design	Started	30 October
Real Estate Policy Waiver	1 October	30 October
Tentatively Selected Plan		March 2021
Release DRAFT PIR/EIS for Public Review		May 2021
Agency Decision Milestone		July 2021
Final PIR/EIS		December 2021
Chief's Report		March 2022