



DEPARTMENT OF THE ARMY
CORPS OF ENGINEERS, JACKSONVILLE DISTRICT
701 SAN MARCO BOULEVARD
JACKSONVILLE, FLORIDA 32207-8175

Programs and Project Management Division
Water Resources Branch

NOV 30 2018

Ms. Becky Hope
Project Manager
PortMiami
1007 North America Way, Suite 301
Miami, FL 33132-2081

Dear Ms. Hope:

This is in reference to Section 1002 of the 2014 Water Resources Reform and Development Act (WRRDA) that allows for greater transparency in the notification and reporting of feasibility study milestones. WRRDA 2014 Section 1002 requires the District Engineer to provide non-Federal interests notification of the key feasibility study milestone scheduled dates for all active studies within 90 days of signing the Feasibility Cost Sharing Agreement. The schedule below was developed based upon the best information available to the team at this point in time.

Section 1002 also requires that within thirty (30) days of failing to meet any of these milestones, you will be notified of the reasons behind the missed milestone along with a revised schedule for completion of the study. If for any reason these milestones change in the near future as we further define the scope, you will be notified in writing and we will copy our Major Subordinate Command (MSC) in Atlanta.

This certified letter provides the current study schedule for these key milestones for the Miami Harbor Navigation Improvement Study:

[CW250] Release of Draft Report for Public Comment:	01 Apr 2020
[CW160] District Submits Final Report to MSC:	16 Dec 2020
[CW260] MSC Transmittal of Final Report:	02 Feb 2021
[CW270] Signed Chief of Engineers Report:	03 Sep 2021

Schedules are based on the assumption of full-funding being available. These schedules, along with any deviations, will be submitted annually to Congress in a Report from the U.S. Army Corps of Engineers submitted through the Assistant Secretary of the Army for Civil Works.

If you have any further questions regarding this or need additional information, please contact the Project Manager, Laurel Reichold at 904-232-1458 or by e-mail at Laurel.P.Reichold@usace.army.mil.

Sincerely,

A handwritten signature in black ink, appearing to read 'M. Renacker', with a long horizontal flourish extending to the right.

Mike Renacker, RPA
Chief, Water Resources Branch

Enclosure

Activity ID	Activity Name	maining Duration	Start	Finish	Milestone - CW	Milestone - Const	Predecessors	Successors	2101 BL	2101 BL Variance	C/A BL	C/A BL Variance
472379	Miami Harbor Improvements	826	01-Jun-18 A	19-Jan-22					25-Feb-22	26	19-Jan-22	0
472379.1	Project Management	251	01-Jun-18 A	30-Sep-19					30-Sep-19	0	30-Sep-19	0
100	Project Management FY18	0	01-Jun-18 A	28-Sep-18 A				101, FY19-100, F	28-Sep-18	0	28-Sep-18	0
101	Project Management FY19	251	01-Oct-18	30-Sep-19			100		30-Sep-19	0	30-Sep-19	0
472379.2	Feasibility	826	14-Jun-18 A	19-Jan-22					25-Feb-22	26	19-Jan-22	0
472379.2.3	Feasibility Cost Sharing Agreement	0	14-Jun-18 A	04-Sep-18 A					28-Sep-18	18	28-Sep-18	18
102	FCSA Initiated	0		14-Jun-18 A	CW070			103	14-Jun-18	0	01-May-18	-32
103	FCSA Approved by LS	0	15-Jun-18 A	21-Jun-18 A			102	104	21-Jun-18	0	21-Jun-18	0
104	FCSA Submittal	0	22-Jun-18 A	03-Aug-18 A			103	105, 107	02-Jul-18	-23	02-Jul-18	-23
105	FCSA Submitted to MSC/HQ	0		03-Aug-18 A	CW080		104		02-Jul-18	-23	03-Aug-18	0
107	FCSA Approval	0	06-Aug-18 A	24-Aug-18 A			104	106, 108	17-Sep-18	15	24-Aug-18	0
106	FCSA Approved	0		24-Aug-18 A	CW090		107	108	17-Sep-18	15	24-Aug-18	0
108	FCSA Execution	0	27-Aug-18 A	04-Sep-18 A			106, 107	109, 141	28-Sep-18	18	28-Sep-18	18
109	FCSA Executed	0		04-Sep-18 A	CW130		108	110, 111, 112, 143	28-Sep-18	18	28-Sep-18	18
472379.2.1	Feasibility Scoping	102	04-Sep-18 A	28-Feb-19					27-Feb-19	-1	28-Feb-19	0
141	Alternatives Milestone Meeting	47	04-Sep-18 A	07-Dec-18			108	115, 110			07-Dec-18	0
111	Initiate FWCA Consultation	47	01-Oct-18*	07-Dec-18			109		29-Nov-18	-6	07-Dec-18	0
112	Initiate NMFS Coordination - ESA and EFH	47	01-Oct-18*	07-Dec-18			109	114	29-Nov-18	-6	07-Dec-18	0
114	Conduct NEPA Scoping	47	01-Oct-18	07-Dec-18			112	116	27-Feb-19	54	07-Dec-18	0
143	Initiate USFWS Coordination - ESA	47	01-Oct-18*	07-Dec-18			109				07-Dec-18	0
115	Alternatives Milestone (MS)	0		07-Dec-18	CW261		141	116, 118, 119	27-Feb-19	54	07-Dec-18	0
110	Publish Notice of Intent NEPA	55	10-Dec-18*	28-Feb-19			109, 141		29-Nov-18	-61	28-Feb-19	0
472379.2.2	Alternative Evaluation and Analysis	436	10-Dec-18	01-Sep-20					18-Aug-20	-10	01-Sep-20	0
116	Draft FWCA Report	112	10-Dec-18	20-May-19			115, 114	119	27-Jun-19	27	20-May-19	0
119	TSP	175	21-May-19	31-Jan-20			116, 115	120, 121, 118	31-Jan-20	0	31-Jan-20	0
120	TSP Milestone (MS)	0		31-Jan-20	CW262		119		31-Jan-20	0	31-Jan-20	0
118	Send BAs to Agencies	42	03-Feb-20	01-Apr-20			115, 119		05-Sep-19	-142	01-Apr-20	0
121	Release Draft Integrated Report	42	03-Feb-20	01-Apr-20			119	122, 123	25-Mar-20	-5	01-Apr-20	0
122	Release Draft Integrated Report	0		01-Apr-20	CW250		121		25-Mar-20	-5	01-Apr-20	0
123	MSC, Policy, Technical, IEPR, Public Review of Draft Report	45	02-Apr-20	04-Jun-20			121	124	20-May-20	-10	04-Jun-20	0
124	Respond to Public Comments	62	05-Jun-20	01-Sep-20			123	125	18-Aug-20	-10	01-Sep-20	0
472379.2.4	Feasibility Level Analysis	102	02-Sep-20	02-Feb-21					28-May-21	82	02-Feb-21	0
125	Agency Decision Milestone	31	02-Sep-20	16-Oct-20			124	126, 139	16-Feb-21	80	16-Oct-20	0
126	Agency Decision Milestone (MS)	0		16-Oct-20	CW263		125		16-Feb-21	80	16-Oct-20	0
139	Final Report Complete	41	19-Oct-20	16-Dec-20			125	127, 140			16-Dec-20	0
140	Final Report Complete (MS)	0		16-Dec-20	CW160		139				16-Dec-20	0
127	MSC Transmittal of final Feasibility Report for Development of Chi	30	17-Dec-20	02-Feb-21			139	131, 138	28-May-21	82	02-Feb-21	0
138	MSC Transmittal of final Feasibility Report for Development of Chi	0		02-Feb-21	CW260		127				02-Feb-21	0
472379.2.5	Chief's Report	241	03-Feb-21	19-Jan-22					25-Feb-22	28	19-Jan-22	0
131	State and Agency Review, Final Policy Review,	34	03-Feb-21	23-Mar-21			127	132	20-Sep-21	126	23-Mar-21	0
132	Signed Chief's Report	11	20-Aug-21	03-Sep-21*			131	133, 137	28-Sep-21	16	03-Sep-21	0
137	Signed Chief's Report (MS)	0		03-Sep-21	CW270		132				03-Sep-21	0

Activity ID	Activity Name	maining Duration	Start	Finish	Milestone - CW	Milestone - Const	Predecessors	Successors	2101 BL	2101 BL Variance	C/A BL	C/A BL Variance
133	Record of Decision (ROD)	52	07-Sep-21	19-Nov-21			132	134	29-Dec-21	26	19-Nov-21	0
134	ASA (CW) Signs Record of Decision (ROD) (MS)	0		19-Nov-21	CW230		133	135	29-Dec-21	26	19-Nov-21	0
135	Feasibility Report to Congress (MS)	0		19-Nov-21	CW180		134	136	29-Dec-21	26	19-Nov-21	0
136	Fiscal Closeout	39	22-Nov-21	19-Jan-22			135		25-Feb-22	26	19-Jan-22	0